

Structural Maintenance Programme 2024/25
Quarter 1 – April to June 2024 update

Street Name – additional carriageway resurfacing works	Ward	Progress
Waterworks Roundabout E17 (Westside) Funded by UK Government from the Network North reallocated HS2 funding	Upper Walthamstow	Completed – September 2024
Ruckholt Rd E10 (Spitalfields Market to Borough Boundary) Funded by UK Government from the Network North reallocated HS2 funding	Leyton	Completed – May 2024
Sewardstone Road E\$ (between Epping Way and Yardley Lane)	Chingford Green	Planned – Nov/Dec 2024
Street Name (Carriageway surfacing)	Ward	
Elsham Rd E11	Cann Hall	Completed – August 2024
Wragby Rd E11	Cann Hall	Completed – June 2024
Whitehall Gardens E4 (section only)	Chingford Green	Completed – June 2024
Nottingham Rd E10 (Essex Rd to Epsom Rd)	Forest	Completed – July 2024
Woodhouse Rd E11	Grove Green	Completed – August 2024
Cheneys Road E11	Grove Green	Completed – June 2024
Rookwood Gardens E4	Hale End & Highams Pk North	Planned – January 2025
Cooper Avenue E17	Higham Hill	Completed – June 2024
Sinnott Rd E17	Higham Hill	Completed – June 2024
Sandpiper Close E17	Higham Hill	Completed – May 2024

Structural Maintenance Programme 2024/25
Quarter 1 – April to June 2024 update

Mount Ave E4	Larkwood	Completed – June 2024
Bulwer Road E11	Leytonstone	Completed – July 2024
Priory Ave E17	Markhouse	Planned – January 2025
Fyfield Rd E17	Upper Walthamstow	Planned – Jan/Feb 2025
Waverley Ave E4	Valley	Completed – June 2024
Street Name (Footway surfacing)	Ward	
Howard Rd E17 (Seaford Rd to Forest Rd)	Hoe Street	Planned – December 2024
Farnborough Avenue E17	William Morris	Completed - May/June 2024
Arabia Close E4	Chingford Green	Completed – June/July 2024
Cary Rd E11	Cann Hall	Completed – September 2024
Raglan Rd E17	Wood Street	Planned – October 2024